Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Co
1	2	3	4	5	6	7	8	9	10
1	Removing &Refixing Stone Slabs of drains and pointing in C M(1:3)	sqm			2139.44	87.00	186131.28	2139.44	1861
2	KSRRB 300-1,Earth work excavation by manual means in ordinary soil involving an average horizontal throw up to 2 meters and an average lift uo to 1.5m,excavated surface levelled and sides neatly dresssed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications (Item no19.1,Page no141, PWD SR 2015-16)	Cum			923.97	93.87	86733.06	923.97	86733.0
3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete do 7.5 cms thick	sqm			1107.41	891.80	987588.24	1107.41	987588.24
4	Providing & Fixing Pre cast RCC Slabs as per Approved design,Specification direction engineer in charge. (Approved Data Rate).	sqm			141.75	2268.00	321489.00	141.75	321489.00
5	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location within all lifts and lead upto 1000m complete as per specifications. MORTH Specification No.301	Cum			1960.13	52.66	103220.45	1960.13	103220.45